Albedor Industries Componentry List
Effective 1st April 2021

	Required	
	Yes	No
● **CARCASE** (UNASSEMBLED) - 16mm White Particle Board, with 1mm PVC Edge	☐	☐
● **KICKER BASES** (UNASSEMBLED) 16mm White Particle Board, or adjustable legs.	☐	☐
● **DOOR/DRAWER FRONTS**	☐	☐
● **DRILLING FOR DRAWERS**	☐	☐
● **DRILLING FOR HINGE HOLES**	☐	☐
● **PANELS/INFILLS**	☐	☐
● **HARDWARE** (UNASSEMBLED) - Hinges & Plates - Type _____	☐	☐
- Drawer Runners - Type _____	☐	☐
-Drawer System - Type _____	☐	☐
- Assembly Screws	☐	☐
SHELF SUPPORTS - Clear or White _____	☐	☐
OTHER -Type _____	☐	☐
● **LAMINATE BENCHTOPS** **(UNASSEMBLED WITHOUT CUTOUTS)** -Provide drawing nominating selected colour/finish/brand dimensions, profile and finish edges (Please attach any additional notes and drawings as required).	☐	☐

www.albedor.com.au - email albedor@albedor.com.au

Albedor Industries Helpful Hints

● When measuring your project space, take multiple measurements to determine squareness of walls, floor levels etc. - mark your drawings with all relevant dimensions.

● Take note of all existing skirtings, doors, windows, plumbing and power locations that may impact on your proposed layout.

● Albedor cabinetry components are supplied unassembled. Consider site access, storage and assembly space adjacent to or within your project space.

● Typical finished bench heights are nominally 900mm from the floor level. Consider and select your benchtop thickness prior to finalizing cupboard and kicker heights. (eg: 900mm finished height comprising of 32mm Laminate Benchtop, 720mm cabinet, 148 Kicker Base).

● Ensure adequate space is allowed in height, width and depth at appliance locations (dishwasher, fridge, microwave and rangehood). NB: For all clearances, please refer to your appliance specifications for guidance.

● Allow for fillers when cabinets are against walls and consider material thickness when placing panels between cabinets.

● Albedor componentry will be packed and wrapped on a skid base, ready for collection, which will typically be hand unloaded by you at project site. Please discuss with Albedor the best method for you to collect your order (trailer, utility, van or truck).

ALBEDOR
INDUSTRIES